




<div><div>L&T-STECC</div><div></div></div>			Mumbai Metro Line 3 - UGC07							<div><div></div><div></div></div>		
			Project:	Design and Construction of Underground Section including three Underground Stations at Marol Naka, MIDC and SEEPZ and Associated Bored Tunnels together with a Ramp for the Depot connection								
Data Date : 31-Mar-18			Commencement Date - 18-Jul-16			Duration - 1637		Weather : Sunny				
Reporting Date : 02-Apr-18			Contractual Completion Date 10-Jan-21			Days Elapsed - 621		Rainfall : No				
						Days Balance - 1016						
DAILY PROGRESS REPORT (Ramp)												
Sr. No.	Activity	Unit	Total Scope	Achieved upto Previous Month	31-Mar-18			Progress till Date	% completed	Remarks		
					Upto Previous Day	Today	Cumulative for the month					
1	General:										* No piling work front is available due to trees	
1.1	Launching Shaft											
1.11	Primary Pile	Nos.	85	85	-	-	-	85	100%			
1.12	Secondary pile	Nos.	84	83	-	-	-	83	99%			
1.13	Capping beam	Rm	110	92	13	-	13	105	95%			
1.14	Soldier Pile	Nos.	47	33	14	-	14	47	100%			
1.15	Kingpost	Nos.	10	7	-	-	-	7	70%			
1.16	Excavation	Cum	10,000	220	2,330	-	2,330	2,550	26%			
1.2	Cut & Cover											
1.21	Primary Pile	Nos.	74	4	-	-	-	4	5%			
1.22	Secondary pile	Nos.	76	1	3	-	3	4	5%			
1.3	Other Activities											
1.31	Tree Cutting	Nos.	3	3		-	-	3	100%			
1.32	Tree Transplantation	Nos.	20	20	-		-	20	100%			
1.33	Waler erection	Rm	70	-	30	-	30	30	43%			
1.4	Description											
1	Fabrication is in progress for gantry crane rail extended area											
2	Fabrication is in progress for strut beam & waler beam											
3	Plate fixing completed for gantry beam											
4	13 tips of muck has been disposed from site											
5	Brick work (wall) is in progress near water tank area											
6	Dewatering is in progress from Launching shaft											