

			Mumbai Metro Line 3 - UGC07							 MUMBAI METRO LINE-3 GENERAL CONSULTANT			
			Project:	Design and Construction of Underground Section including three Underground Stations at Marol Naka, MIDC and SEEPZ and Associated Bored Tunnels together with a Ramp for the Depot connection									
Data Date : 31-Mar-18				Commencement Date -		18-Jul-16			Duration -	1637			
Reporting Date : 02-Apr-18				Contractual Completion Date		10-Jan-21			Days Elapsed -	621		Weather : Sunny	
									Days Balance -	1016		Rainfall : No	
DAILY PROGRESS REPORT (Tunnel)													
Sr. No.	Activity	Unit	Total Scope	Achieved upto Previous Month	31-Mar-18			Progress till Date	% completed	Remarks			
					Upto Previous Day	Today	Cumulative for the month						
1	General:												
1.1	Tunnel- Mining												
1.11	Middle Shaft to CSIA (UP line)	Rm	1,260	135.2	133.2	18.4	151.6	286.8	23%				
1.12	Middle Shaft to CSIA (Down line)	Rm	1,310	-	-	-	-	-					
1.2	Tunnel- Ring Erection												
1.21	Middle Shaft to CSIA (UP line)	Nos	901	93	96	8	104	197	22%				
1.22	Middle Shaft to CSIA (Down line)	Nos	936	-	-	-	-	-					
1.3	Other Activities												
1	Cutter bolt fixing completed of TBM-3												
2	Loco line extension completed at UP line												
3	Gasket & plywood fixing is in progress												
4	Primary grouting done at UP line tunnel												
5	33 tips of muck has been disposed from site												
6	Dewatering is in progress from shaft												