




<div><div>L&amp;T-STECC</div><div></div></div>			<b>Mumbai Metro Line 3 - UGC07</b>							<div><div>maple</div><div>MMRC</div></div>				
			<b>Project:</b>	Design and Construction of Underground Section including three Underground Stations at Marol Naka, MIDC and SEEPZ and Associated Bored Tunnels together with a Ramp for the Depot connection										
				Commencement Date -		18-Jul-16		Duration -		1637				
Data Date :			31-Mar-18						Days Elapsed -		621		Weather : Sunny	
Reporting Date :			02-Apr-18						Days Balance -		1016		Rainfall : No	
DAILY PROGRESS REPORT (SEEPZ Station)														
Sr. No.	Activity	Unit	Total Scope	Achieved upto Previous Month	31-Mar-18			Progress till Date	% completed	Remarks				
					Upto Previous Day	Today	Cumulative for the month							
1	General:													
1.1	Station Box													
1.11	Primary Pile	Nos.	420	388	8	-	8	396	94%					
1.12	Secondary pile	Nos.	424	381	12	-	12	393	93%					
1.13	Capping beam	Rm	520	365	8	10	18	383	74%	* Reinforcement fixing is in progress near headwall at SEEPZ gate area				
1.13	Kingpost	Nos.	312	78	72	-	72	150	48%					
1.14	Excavation	Cum	1,44,000	500	885	80	965	1,465	1.02%					
1.15	Waler Erection	Rm	550	-	24	-	24	24	4.36%					
1.16	Strut Erection	Nos.	50	-	2	-	2	2	4.00%					
1.17	Traffic decking installation	Sqm	3,600	-	32		32	32	0.89%	* Traffic decking installed near grid 20 to 21				
1.2	Ancillary Building													
1.21	Primary Pile	Nos.	72	50	5	-	5	55	76%	* EP51 concrete completed				
1.22	Secondary pile	Nos.	73	30	22	-	22	52	71%					
1.23	Capping beam	Rm	94	-	-	-	-	-		* Pile head chipping is in progress				
1.3	Other Activities													
1.31	Tree Cutting	Nos.	17	9		-	-	9	53%					
1.32	Tree Transplantation	Nos.	115	85	-	-	-	85	74%					
1.4	Description													
1	Febrication work for Gantry, Strut & Waler in progress.													
2	MS plate fixed near culvert & manhole opening near grid no 21 & grid no 1 SEEPZ side													
3	Existing drain breaking is in progress near ERTL													
4	Area levelling is in progress near commissioner's gate area													
5	7 trip of muck disposed from site													
6	SWD wall & pile chipping is in progress for drain diversion at ERTL area													
7	Trial trenching is in progress near OPUS park													